

Table 1: Project Evaluations in Progress

Project Name Section 2(a)(i)	Timeline Section 2(b)	NEPA Action & ESA Consultation Agencies
Shasta Dam Raise Record of Decision	Biological Assessment (BA) Issuance¹: 4/5/2019 Letter of Concurrence: 6/2019 Draft EIS: 7/2013 Final EIS: 8/2015 Record of Decision (ROD): Fall 2019 Const. Commence: 12/2019 Const. Complete: 5/2024	FWS¹, Reclamation
Re-initiation of Consultation on Long-Term Operation of the Central Valley Project and State Water Project EIS and biological opinions	BA Issued: 1/31/2019 Biological Opinion (BiOp) Issuance: 6/17/2019 Draft EIS: 6/2019 Final EIS: 11/2019 ROD: 12/2019	FWS, NMFS, Reclamation
Re-consultation on Klamath Project Operations ²	BA Issued: 1/2019 BiOp Issued: 3/29/2019 ² FONSI Signed: 4/1/2019	FWS, NMFS
B.F. Sisk Safety of Dams Final EIS	BA Issuance: 4/5/2019 BiOp Issuance: 8/2019 Draft EIS: 4/2019 Final EIS: 8/2019 ROD: 10/2019 Const. Commence: 2020 Const. Complete: 2027	FWS, Reclamation
Yolo Bypass Salmonid Habitat Restoration and Fish Passage Final EIS	BA Issued: 12/2018 BiOp Issuance: 4/2019 ³ Draft EIS: 12/2017 Final EIS: 5/2019 ROD: 7/2019 Const. Commence: 4/2020 Const. Complete: 11/2020	FWS, NMFS, Reclamation
Temperance Flat (Upper San Joaquin Storage Study) Final EIS	Draft EIS: 6/2019 Admin Final EIS to OMB: 6/2020 BA Issuance: Following Congressional Authorization BiOp Issuance: Within 135 Days following BA ROD: Following Congressional Authorization and ESA Consultation (Target 11/2021) Const. Commence: 2025 Const. Complete: 2035	FWS, NMFS, Reclamation

Table 1: Project Evaluations in Progress

Project Name Section 2(a)(i)	Timeline Section 2(b)	NEPA Action & ESA Consultation Agencies
Los Vaqueros Reservoir Expansion Final EIS	Draft EIS: 7/2014 Admin Final EIS to OMB: 9/2019 BA Issuance: Following Congressional Authorization BiOp Issuance: Within 135 days following BA ROD: Following Congressional Authorization and ESA Consultation (Target 12/2020) Const. Commence: 2021 Const. Complete: 2026	FWS, NMFS, Reclamation
San Luis Low Point Final EIS	Draft EIS: 5/2019 Admin Final EIS to OMB: 10/2020 BA Issuance: Following Congressional Authorization BiOp Issuance: Within 135 days following BA ROD: Following Congressional Authorization and ESA Consultation (Target 12/2021) Const. Commence: 2023 Const. Complete: 2029	FWS, NMFS, Reclamation
North-of-Delta Offstream Storage (Sites Reservoir) Final EIS	Draft EIS: 8/2017 Admin Final EIS to OMB: 8/2020 BA Issuance: Following Congressional Authorization BiOp Issuance: Within 135 days following BA ROD: Following Congressional Authorization and ESA Consultation (Target 11/2021) Const. Commence: 2025 Const. Complete: 2030	FWS, NMFS, Reclamation
<ol style="list-style-type: none"> 1. ESA Consultation with FWS for construction only, Programmatic ESA consultation for operations may be provided through Re-initiation of Consultation on Long-Term Operation of CVP and State Water Project—both NMFS and FWS. 2. Though the Presidential Memorandum requires BiOp completion by August 2019, the goal of the project team was to have completion of BiOps by April 2019 to allow for the new BiOps to be in place for the 2019 irrigation season. This goal was achieved. 3. Confirmed two-week extension on BiOp issuance with CEQ on April 12, 2019. 4. Reclamation will complete and issue BAs to the Services for each new water storage project upon receipt of Congressional authorization for each project. 		