

**Table 1: Project Evaluations in Progress**

<b>Project Name Section 2(a)(i)</b>	<b>Timeline Section 2(b)</b>	<b>NEPA Action &amp; ESA Consultation Agencies</b>
Shasta Dam Raise Record of Decision	<b>Biological Assessment (BA) Issuance<sup>1</sup>:</b> 4/5/2019 <b>Letter of Concurrence:</b> 6/2019 <b>Draft EIS:</b> 7/2013 <b>Final EIS:</b> 8/2015 <b>Record of Decision (ROD):</b> Fall 2019 <b>Const. Commence:</b> 12/2019 <b>Const. Complete:</b> 5/2024	<b>FWS<sup>1</sup>, Reclamation</b>
Re-initiation of Consultation on Long-Term Operation of the Central Valley Project and State Water Project EIS and biological opinions	<b>BA Issued:</b> 1/31/2019 <b>Biological Opinion (BiOp) Issuance:</b> 6/17/2019 <b>Draft EIS:</b> 6/2019 <b>Final EIS:</b> 11/2019 <b>ROD:</b> 12/2019	<b>FWS, NMFS, Reclamation</b>
Re-consultation on Klamath Project Operations <sup>2</sup>	<b>BA Issued:</b> 1/2019 <b>BiOp Issued:</b> 3/29/2019 <sup>2</sup> <b>FONSI Signed:</b> 4/1/2019	<b>FWS, NMFS</b>
B.F. Sisk Safety of Dams Final EIS	<b>BA Issuance:</b> 4/5/2019 <b>BiOp Issuance:</b> 8/2019 <b>Draft EIS:</b> 4/2019 <b>Final EIS:</b> 8/2019 <b>ROD:</b> 10/2019 <b>Const. Commence:</b> 2020 <b>Const. Complete:</b> 2027	<b>FWS, Reclamation</b>
Yolo Bypass Salmonid Habitat Restoration and Fish Passage Final EIS	<b>BA Issued:</b> 12/2018 <b>BiOp Issuance:</b> 4/2019 <sup>3</sup> <b>Draft EIS:</b> 12/2017 <b>Final EIS:</b> 5/2019 <b>ROD:</b> 7/2019 <b>Const. Commence:</b> 4/2020 <b>Const. Complete:</b> 11/2020	<b>FWS, NMFS, Reclamation</b>
Temperance Flat (Upper San Joaquin Storage Study) Final EIS	<b>Draft EIS:</b> 6/2019 <b>Admin Final EIS to OMB:</b> 6/2020 <b>BA Issuance:</b> Following Congressional Authorization <b>BiOp Issuance:</b> Within 135 Days following BA <b>ROD:</b> Following Congressional Authorization and ESA Consultation (Target 11/2021) <b>Const. Commence:</b> 2025 <b>Const. Complete:</b> 2035	<b>FWS, NMFS, Reclamation</b>

**Table 1: Project Evaluations in Progress**

Project Name Section 2(a)(i)	Timeline Section 2(b)	NEPA Action & ESA Consultation Agencies
Los Vaqueros Reservoir Expansion Final EIS	<b>Draft EIS:</b> 7/2014 <b>Admin Final EIS to OMB:</b> 9/2019 <b>BA Issuance:</b> Following Congressional Authorization <b>BiOp Issuance:</b> Within 135 days following BA <b>ROD:</b> Following Congressional Authorization and ESA Consultation (Target 12/2020) <b>Const. Commence:</b> 2021 <b>Const. Complete:</b> 2026	<b>FWS, NMFS, Reclamation</b>
San Luis Low Point Final EIS	<b>Draft EIS:</b> 5/2019 <b>Admin Final EIS to OMB:</b> 10/2020 <b>BA Issuance:</b> Following Congressional Authorization <b>BiOp Issuance:</b> Within 135 days following BA <b>ROD:</b> Following Congressional Authorization and ESA Consultation (Target 12/2021) <b>Const. Commence:</b> 2023 <b>Const. Complete:</b> 2029	<b>FWS, NMFS, Reclamation</b>
North-of-Delta Offstream Storage (Sites Reservoir) Final EIS	<b>Draft EIS:</b> 8/2017 <b>Admin Final EIS to OMB:</b> 8/2020 <b>BA Issuance:</b> Following Congressional Authorization <b>BiOp Issuance:</b> Within 135 days following BA <b>ROD:</b> Following Congressional Authorization and ESA Consultation (Target 11/2021) <b>Const. Commence:</b> 2025 <b>Const. Complete:</b> 2030	<b>FWS, NMFS, Reclamation</b>
<ol style="list-style-type: none"> <li>1. ESA Consultation with FWS for construction only, Programmatic ESA consultation for operations may be provided through Re-initiation of Consultation on Long-Term Operation of CVP and State Water Project—both NMFS and FWS.</li> <li>2. Though the Presidential Memorandum requires BiOp completion by August 2019, the goal of the project team was to have completion of BiOps by April 2019 to allow for the new BiOps to be in place for the 2019 irrigation season. This goal was achieved.</li> <li>3. Confirmed two-week extension on BiOp issuance with CEQ on April 12, 2019.</li> <li>4. Reclamation will complete and issue BAs to the Services for each new water storage project upon receipt of Congressional authorization for each project.</li> </ol>		