

ID	Task Name	Duration	Start	Finish
1	Long-term Re-Operation	646 days	Thu 1/4/18	Thu 6/25/20
2	Brainstorming Workshops	180 days	Thu 1/4/18	Wed 9/12/18
3	NEPA Compliance	466 days	Thu 9/13/18	Thu 6/25/20
4	Alternatives Development	130 days	Thu 9/13/18	Wed 3/13/19
5	Initial Alt Dev & Modeling	40 days	Thu 9/13/18	Wed 11/7/18
6	Draft Analytical Tools List	20 days	Thu 9/13/18	Wed 10/10/18
7	Final Analytical Tools List	20 days	Thu 10/11/18	Wed 11/7/18
8	Draft Proposed Action	20 days	Thu 11/8/18	Wed 12/5/18
9	DC Review of Action	5 days	Thu 12/6/18	Wed 12/12/18
10	Modeling and Analysis	40 days	Thu 12/6/18	Wed 1/30/19
11	Modeling Appendices	30 days	Thu 1/31/19	Wed 3/13/19
12	Draft Alternatives TM	40 days	Thu 1/8/18	Wed 1/2/19
13	Final Alternatives TM	20 days	Thu 1/3/19	Wed 1/30/19
14	Admin Draft EIS	155 days	Thu 1/31/19	Wed 9/4/19
15	Impact Analysis	20 days	Thu 1/31/19	Wed 2/27/19
16	Peer review of Analysis	60 days	Thu 2/28/19	Wed 5/22/19
17	Draft Cumulative Effects Methodology TM	20 days	Thu 2/28/19	Wed 3/27/19
18	Draft Mitigation Measures TM	20 days	Thu 2/28/19	Wed 3/27/19
19	DC Review of NOI	5 days	Thu 3/28/19	Wed 4/3/19
20	Prepare & Publish NOI	10 days	Thu 4/4/19	Wed 4/17/19
21	Conduct Public Scoping Process/Meetings	30 days	Thu 4/18/19	Wed 5/29/19
22	DC EIS Development Briefing	5 days	Thu 5/30/19	Wed 6/5/19
23	Prepare document	30 days	Thu 5/30/19	Wed 7/10/19
24	DC Red Flag Impact Review	5 days	Thu 7/11/19	Wed 7/17/19
25	Reclamation Red Flag Review	10 days	Thu 7/11/19	Wed 7/24/19
26	Incorporate Comments	10 days	Thu 7/25/19	Wed 8/7/19
27	Cooperating Agency Review	20 days	Thu 8/8/19	Wed 9/4/19
28	Public Draft EIS and Review Period	96 days	Thu 9/5/19	Thu 1/16/20
29	Prepare Public Draft EIS	20 days	Thu 9/5/19	Wed 10/2/19
30	Reclamation Red Flag Review	10 days	Thu 10/3/19	Wed 10/16/19
31	Incorporate Comments	10 days	Thu 10/17/19	Wed 10/30/19
32	NOA Review by DC and Briefing	10 days	Thu 10/31/19	Wed 11/13/19
33	Publish Draft EIS	1 day	Thu 11/14/19	Thu 11/14/19
34	Public Hearings on Public Draft EIS	30 days	Fri 11/15/19	Thu 12/26/19
35	Public Comment Period	15 days	Fri 12/27/19	Thu 1/16/20



ID	Task Name	Duration	Start	Finish
36	Final EIS and ROD	115 days	Fri 1/17/20	Thu 6/25/20
37	Respond to Comments	20 days	Fri 1/17/20	Thu 2/13/20
38	Prepare Final EIS	20 days	Fri 2/14/20	Thu 3/12/20
39	Reclamation Review	10 days	Fri 3/13/20	Thu 3/26/20
40	Incorporate Comments	20 days	Fri 3/27/20	Thu 4/23/20
41	NOA Review by DC and Briefing	10 days	Fri 4/24/20	Thu 5/7/20
42	Publish Final EIS	1 day	Fri 5/8/20	Fri 5/8/20
43	Wait 30 days	20 days	Mon 5/11/20	Fri 6/5/20
44	Prepare Record of Decision	10 days	Mon 6/8/20	Fri 6/19/20
45	DC Review of ROD	3 days	Mon 6/22/20	Wed 6/24/20
46	Sign Record of Decision	1 day	Thu 6/25/20	Thu 6/25/20
47	Endangered Species Act Compliance	447 days	Thu 9/13/18	Fri 5/29/20
48	Admin Draft BA	240 days	Thu 9/13/18	Wed 8/14/19
49	Draft Introductory Sections	30 days	Thu 9/13/18	Wed 10/24/18
50	Draft Species Accounts	30 days	Thu 10/25/18	Wed 12/5/18
51	Effects Analysis	50 days	Thu 1/31/19	Wed 4/10/19
52	Peer Review of Effects Analysis	60 days	Thu 4/11/19	Wed 7/3/19
53	Prepare Admin Draft BA	20 days	Thu 4/11/19	Wed 5/8/19
54	DC Reclamation, DWR Review	5 days	Thu 5/9/19	Wed 5/15/19
55	Incorporate Comments	10 days	Thu 5/16/19	Wed 5/29/19
56	Agency Review	15 days	Thu 5/30/19	Wed 6/19/19
57	Incorporate Comments	20 days	Thu 6/20/19	Wed 7/17/19
58	DNFR Review	20 days	Thu 7/18/19	Wed 8/14/19
59	Final BA	41 days	Thu 8/15/19	Thu 10/10/19
60	Prepare Final BA	20 days	Thu 8/15/19	Wed 9/11/19
61	DC Reclamation, DWR Review	10 days	Thu 9/12/19	Wed 9/25/19
62	Incorporate Comments	10 days	Thu 9/26/19	Wed 10/9/19
63	Submit Final BA to NMFS and USFWS	1 day	Thu 10/10/19	Thu 10/10/19
64	Biological Opinions	166 days	Fri 10/11/19	Fri 5/29/20
65	Draft BOs	95 days	Fri 10/11/19	Thu 2/20/20
66	DC Reclamation, Water User Review	20 days	Fri 2/21/20	Thu 3/19/20
67	Peer Review of BO	60 days	Fri 2/21/20	Thu 5/14/20
68	Revise BO Based on Comments	50 days	Fri 3/20/20	Thu 5/28/20
69	Submit Final BO's to Reclamation	1 day	Fri 5/29/20	Fri 5/29/20

